



051906592

ASBESTOS LABORATORY WORK ORDER/CHAIN OF CUSTODY

DATE: 12/6/2019

In accordance with the Subcontractor Analytical Services Agreement between EMSL Analytical (Subcontractor), and T&M Associates, this Work Order describes the Scope of Services, Time Schedule, Charges and Payment Conditions for the Project described below.

CLIENT: Bayonne Board of Education
PROJECT NAME: Nicholas Oresko Community School

PROJECT #: BBOE-00187
WORK ORDER #

HEREIN FIND THE FOLLOWING SAMPLES:

- Bulk Samples
Air Sample Cassettes
Paint Chip Samples
Other
PCM
TEM

SAMPLE NOS.

BBOE-00187-120619-01 THROUGH 05

TURNAROUND TIME:

- Rush
6 Hours
12 Hours
24 Hours
48 Hours
Other

TO BE ANALYZED FOR ASBESTOS CONTENT BY THE FOLLOWING METHOD:

- Polarized Light Microscopy with Dispersion Staining
ELAP Protocol, TEM
Lead content analysis (percentage)
NYS Stratified Point Count
PLM N.O.B. Analysis (EPA)-N.J. Samples
Phase Contrast Microscopy
Transmission Electron Microscopy
Screening Analysis (Fiber Count)
Quantative (Local Area Diffraction)
AHERA Protocol
Other Stop at First Positive of any Homo ID#. TEM one Homo ID# of any <1.0% or ND NOB. No TEM of ceiling tiles (NJ Samples)

REPORTING:

Report initial results to: KBurns@tandmassociates.com

Send final report to: Mark Worthington

TAKE THE FOLLOWING ACTION WITH SAMPLES:

- Return to T&M - Use Transmittal
Retain indefinitely
Retain until notified otherwise
Dispose of.

CHAIN OF CUSTODY: If enclosures are not as noted, please inform us immediately.

T&M Packaged by: KB Date: 12/6/2019
Transmitted by: Hand Carry Date: 12/6/2019
Method of Transmittal: Hand Carry Date: 12/6/2019

LABORATORY:

Received by Lab: Sealed Package Damaged and inventoried

Handled by: Date:
Sample Preparation: Date:
Sample Analysis: Date:
Packaged by: Date:

RECEIVED

DEC 06 2019 2:06 PM

BY [Signature]
EMSL PISCATAWAY

05/19/06592

ASSOCIATES - ASBESTOS AIR SAMPLE DATA SHEET

CLIENT: SAYONNE BOE
 PROJECT: OBESKO SCHOOL - AMBIENT AIR SAMPLING
 SAMPLE GROUP #: BOE - 0187

DATE: 12/6/19
 SAMPLED BY: (CS)
 ROTOMETER #: A-1

SAMPLE ID JMP ID	FLOW RATE (lpm)		TIME PERIOD		DESCRIPTION	VOLUME(l)
	ON	OFF	ON	OFF		RESULTS (f/cc)
120619	9.9	9.9	11:5 am	1:15 pm	<input type="checkbox"/> PRE-TEST <input type="checkbox"/> PROGRESS <input type="checkbox"/> AGGRESSIVE CLEARANCE <input checked="" type="checkbox"/> OTHER <u>EXTERIOR NEAR SCHOOL ENTRANCE SIGN</u>	1188
01	AVG FLOW: 9.9		TIME (MIN): 120			
120619	9.9	9.9	11:17 am	1:18 pm	<input type="checkbox"/> PRE-TEST <input type="checkbox"/> PROGRESS <input type="checkbox"/> AGGRESSIVE CLEARANCE <input checked="" type="checkbox"/> OTHER <u>EXTERIOR ALLEY NEAR CHURCH SITE</u>	1198
02	AVG FLOW: 9.9		TIME (MIN): 121			
120619	9.9	9.5	11:20 am	12:1 pm	<input type="checkbox"/> PRE-TEST <input type="checkbox"/> PROGRESS <input type="checkbox"/> AGGRESSIVE CLEARANCE <input checked="" type="checkbox"/> OTHER <u>MAIN ROOF; EXTERIOR AT HVAC UNIT NEAR CHURCH SITE</u>	1198
03	AVG FLOW: 9.9		TIME (MIN): 121			
120619					<input type="checkbox"/> PRE-TEST <input type="checkbox"/> PROGRESS <input type="checkbox"/> AGGRESSIVE CLEARANCE <input checked="" type="checkbox"/> OTHER <u>FIELD BLANK</u>	
04	AVG FLOW		TIME (MIN)			
120619					<input type="checkbox"/> PRE-TEST <input type="checkbox"/> PROGRESS <input type="checkbox"/> AGGRESSIVE CLEARANCE <input checked="" type="checkbox"/> OTHER <u>FIELD BLANK</u>	
05	AVG FLOW		TIME (MIN)			
					<input type="checkbox"/> PRE-TEST <input type="checkbox"/> PROGRESS <input type="checkbox"/> AGGRESSIVE CLEARANCE <input type="checkbox"/> OTHER	
					<input type="checkbox"/> PRE-TEST <input type="checkbox"/> PROGRESS <input type="checkbox"/> AGGRESSIVE CLEARANCE <input type="checkbox"/> OTHER	
					<input type="checkbox"/> PRE-TEST <input type="checkbox"/> PROGRESS <input type="checkbox"/> AGGRESSIVE CLEARANCE <input type="checkbox"/> OTHER	
					<input type="checkbox"/> PRE-TEST <input type="checkbox"/> PROGRESS <input type="checkbox"/> AGGRESSIVE CLEARANCE <input type="checkbox"/> OTHER	
					<input type="checkbox"/> PRE-TEST <input type="checkbox"/> PROGRESS <input type="checkbox"/> AGGRESSIVE CLEARANCE <input type="checkbox"/> OTHER	

RECEIVED

BASE LAB FIELD LAB SUB LAB (NAME) EMSL
 ANALYST NAME: _____ DATE OF ANALYSIS: DEC 06 2019
 ANALYST SIGNATURE: _____ BY EMSL PISCATAWAY
 ANALYST COMMENTS: _____

RELINQUISHED BY: (CS) DATE: TIME 12/6/19 RECEIVED BY: _____ DATE: TIME _____
 RELINQUISHED BY: _____ DATE: TIME _____ RECEIVED BY: _____ DATE: TIME _____